

5626 Frantz Road
Renovation Status as of August 11, 2023

- 1) All the framing has been completed. Most of the walls have temporary drywall on at least one side.
- 2) The HVAC system in the 2nd floor Worship Area has been reconfigured.
- 3) The sprinkler system in the 2nd floor Worship Area has been installed. Sprinkler installation continues.
- 4) The drainpipe for the KC bathrooms has been installed. This involved concrete cutting.
- 5) The 2nd floor bathrooms have been readied (demo'd) for ADA renovations.
- 6) Rough plumbing is in progress.
- 7) Rough electrical is in progress.
- 8) Additional HVAC modifications are in progress.

We have been told by the Fire Suppression subcontractor (Brigade Fire) that they will be in the building for 3 months.

The building is a very active (hazardous) construction site, so all visitors need to pay close attention to their activities.

KC wall demo:



5626 Frantz Road
Renovation Status as of August 11, 2023

Concrete from KC bathroom drain



5626 Frantz Road
Renovation Status as of August 11, 2023

KC floor drain:



5626 Frantz Road
Renovation Status as of August 11, 2023

Sprinkler system piping:

